

LINCOLN PUBLIC SCHOOL
Modular Classroom Trailers
4 Look Ahead Schedule for Job # 2020
5/21/2020

	Wk#	Responsibility	6/1 6/2 6/3 6/4 6/5 6/6 6/8 6/9 6/10 6/11 6/12 6/13 6/15 6/16 6/17 6/18 6/19 6/20 6/22 6/23 6/24 6/25 6/26 6/27 6/29 6/30 7/1 7/2 7/3 7/4 7/6 7/7 7/8 7/9 7/10 7/11																												
			M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F
Major Upcoming Events/Holidays																															
4th of July																															
Site Work																															
Installation of Fencing			x	x	x	x	x																								
Installation of Hay Bays/ Silt Fence						x	x																								
Strip Top Soil to haul/North								x	x	x	x	x																			
Strip Top Soil to haul/South																															
Eversource Trench																															
Utilities Below Trailers																															
Site Utilities																															
Excavate foundations																															
Concrete Foundations - Building D North and South																															
Building H Prep for Ground Improvements																															
Building H Ground Improvements																															
Building Set Up																															
Layout Control For Building (Interior and Exterior			x	x	x	x	x																								
Layout Demolition Extents																															
Demolition Approval Building																															
Demolition Building D																															
Abatement Building D																															
Sawcut Floors Building D																															
Demolition Building E																															
Abatement Building E																															
Sawcut Floors Building D																															
Mock / Ups and Testing																															
Cashins - Baseline Air Testing In Building			x	x																											
Installation of Site Mock Up																															