



LINCOLN PUBLIC SCHOOL

Phase 1A June 2020 - August 2020

6 Look Ahead Schedule for Job # 2020

8/20/2020

	wk#	Responsibility	8/20	8/21	8/22	8/24	8/25	8/26	8/27	8/28	8/29	8/31	9/1	9/2	9/3	9/4	9/5	9/7	9/8	9/9	9/10	9/11	9/12	9/14	9/15	9/16	9/17	9/18	9/19
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
Major Upcoming Events/Holidays																													
Faculty Return - 8/27		TOL							x																				
Site Work																													
Install Trailers		William Scottsman																											
Power to Trailers		WJGE																											
Site Utilities (grease trap, drainage, water line) South Side Brooks		DERENZO	x	x																									
Tree Protection - SMITH Lawn		DERENZO																											
Site Utilities (Drainage) Smith East Lawn and Ballfield Rd. (SMITH)		DERENZO	x	x																									
Site Utilities North Side Brooks		DERENZO				x	x	x	x	x		x	x	x	x	x													
Retention Ponds - Phase 1		DERENZO				x	x	x	x	x		x	x	x	x	x													
Eversource Duct Bank - Hartwell Sidewalk to Ballfield Road		GRIFFIN	x	x	x	x	x	x																					
Eversource Duct Bank - Hartwell Lawn to Lincoln Rd.		GRIFFIN							x	x	x	x	x	x	x	x		x	x	x	x	x		x	x	x	x	x	
Eversource Duct Bank - Ballfield Rd. to Loading Dock		GRIFFIN																											
Building H Prep for Ground Improvements (Eversource /Dom Water)		DERENZO	x	x																									
Building H Ground Improvements		DERENZO				x	x	x	x	x																			
Building Interior																													
Interior Demolition Building F		SOS/MEP's																											
Interior Demolition Building G		SOS/MEP's																											
Interior Demolition Building H		SOS/MEP's																											
Bulk Abatement Complete - Phase 1 (8/3)		SOS																											
Selective Demolition - Building H Locker Rooms		SOS																											
Interior Demolition Substantially Complete		SOS																											
Excavate Underground D		DERENZO	x	x																									
Install Grade Beams Building D		RIGGS				x	x	x																					
Underground Utilities Building D		NB KENNEY	x	x		x	x	x																					
Underground Inspection Building D		BLDG DEPT							x																				
Install Braced Frames and Supplemental Steel Building D		SKY	x	x		x	x	x	x	x																			
SOG Building D		RIGGS								x		x	x																
Layout and Frame Walls Building D		COLONY				x	x	x	x	x		x	x	x	x	x													
Layout / Overhead Rough Sprinkler/HVAC/ Sprinkler Building D		MEP's										x	x	x	x	x													
Excavate Underground E		DERENZO				x	x	x																					
Install Grade Beams Building E		RIGGS										x	x	x															
Install Braced Frames and Supplemental Steel Building E		SKY							x	x		x	x	x	x	x													
Underground Utilities Building E		NB KENNEY							x	x		x	x																
Underground Inspection Building E		BLDG DEPT												x															
SOG Building E		RIGGS													x	x		x	x	x	x	x							
Sawcut Slabs Building F/G		SOS													x	x													
Excavate Underground F/G		DERENZO																x	x	x									
Install Grade Beams F/G		RIGGS																											
Install Braced Frames and Supplemental Steel Building F/G		SKY																x	x	x	x	x							
Underground Utilities Building F/G		NB KENNEY																x	x	x									



LINCOLN PUBLIC SCHOOL

Phase 1A June 2020 - August 2020

6 Look Ahead Schedule for Job # 2020

8/20/2020

	wk#	Responsibility	8/20	8/21	8/22	8/24	8/25	8/26	8/27	8/28	8/29	8/31	9/1	9/2	9/3	9/4	9/5	9/7	9/8	9/9	9/10	9/11	9/12	9/14	9/15	9/16	9/17	9/18	9/19
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
Underground Inspection Building F/G		BLDG DEPT																			X	X							
Install SOG Building F/G		RIGGS																						X	X	X	X	X	
Foundation / Façade																													
Exterior Façade Demolition - Building D North and South		SOS	X	X																									
Framing and Sheathing - Building D North		COLONY	X	X		X	X	X	X	X																			
AVB - Building D North		ARMANI	X	X		X	X	X	X	X																			
Install Masonry Façade - Building D North		MARMELO				X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
Backfill Foundations - Building D South		DERENZO																											
Backfill Foundations - Building E South		DERENZO	X	X																									
Backfill Foundations - Building E North		DERENZO																											
Exterior Demolition - Building D Bell Tower		SOS	X	X																									
Exterior Façade Demolition - Building E		SOS																											
Frame and Sheath - Building E North		COLONY	X	X		X	X	X	X	X		X	X	X	X	X													
AVB - Building D North		ARMANI										X	X	X	X	X		X	X	X	X	X							
Install Masonry Façade - Building E North		MARMELO																X	X	X	X	X		X	X	X	X	X	
Backfill Foundations - Building F		DERENZO																											
Roof Demolition Boiler Room - Building F		GREENWOOD																											
Exterior Façade Demolition - Building F		SOS	X	X																									
Frame and Sheath - Building F North		COLONY				X	X	X	X	X		X	X	X	X	X		X	X	X	X	X							
AVB - Building F North		ARMANI																X	X	X	X	X		X	X	X	X	X	
Excavate Foundations -Building H (EXISTING ONLY)		DERENZO				X	X	X	X	X		X	X	X	X	X													
Form/Pour concrete foundations -Building H		RIGGS	X	X								X	X	X	X	X													
Damproof Building H (Existing ONLY)		ARMANI				X	X	X	X	X																			
Backfill Building H (Existing ONLY)		DERENZO										X	X	X	X	X													
Exterior Façade Demolition Building H		SOS																X	X	X	X	X		X	X	X	X	X	
Temp Kitchen -																													
Install Misc Wall Framing		COLONY																											
Rough MEPs Overhead and In Wall		WJGE/ AMANTI																											
Rough In Wall/Overhead		Bldg Dept / BOH																											
Insulate/Drywall and Ceiling Grid		COLONY																											
Install Flooring Infill		CAPITAL																											
Install Kitchen Equipment		TRI-MARK																											
Flood Ceiling Grid		CHEVIOT																											
3rd Party Inspection of equipment		LINCON																											
Finish Clean		SOS																											
Turn over kitchen to TOL (BOH INSPECTION 8/18)		CONSIGLI																											
Mock / Ups and Testing / Inspections																													
Installation of Standing Mock Up (After Trailer Placement)																													
Concrete and Rebar Building D South and E South		JTC																											
Concrete and Rebar Building H		JTC	X	X		X	X	X	X	X		X	X	X	X	X													
Concrete and Rebar Interior Slabs		JTC	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
Structural Steel			X	X		X	X	X	X	X		X	X	X	X	X													



LINCOLN PUBLIC SCHOOL

Phase 1A June 2020 - August 2020

6 Look Ahead Schedule for Job # 2020

8/20/2020

	wk#	Responsibility	8/20	8/21	8/22	8/24	8/25	8/26	8/27	8/28	8/29	8/31	9/1	9/2	9/3	9/4	9/5	9/7	9/8	9/9	9/10	9/11	9/12	9/14	9/15	9/16	9/17	9/18	9/19
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
MEP Shut Downs																													
Power at Brooks - Eversource Disconnect 8/20 8am			x																										

This file contains sensitive information