



**LINCOLN PUBLIC SCHOOL**

**Modular Classroom Trailers**

**4 Look Ahead Schedule for Job # 2020**

**6/18/2020**

**Roadblock**

**Holiday**

**Milestone**

**Key Date**

	Wk#	Responsibility	6/18	6/19	6/20	6/22	6/23	6/24	6/25	6/26	6/27	6/29	6/30	7/1	7/2	7/3	7/4	7/6	7/7	7/8	7/9	7/10	7/11	7/13	7/14	7/15	7/16	7/17	7/18	7/20	7/21	7/22	7/23	7/24	7/25		
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S		
<b>Major Upcoming Events/Holidays</b>																																					
Town Meeting / Ground Breaking 6/13		TOL																																			
Town Vote 6/15		TOL																																			
HOLD FOR POOL OPENING 7/6		TOL																																			
Site Work																																					
Tree removal (requires erosion control inspection by conservation)		DERENZO	x	x																																	
Strip Top Soil to stockpile		DERENZO	x	x																																	
Utilities Below Trailers		DERENZO					x	x	x	x	x																										
Site Utilities		DERENZO				x	x	x	x	x		x	x	x	x			x	x	x	x	x															
Eversource Trench		GRIFFIN				x	x	x	x	x		x	x	x	x			x	x	x	x	x															
Building H Prep for Ground Improvements		DERENZO																x	x	x	x	x															
Building H Ground Improvements		DERENZO																																			
<b>Building</b>																																					
Temp Protection / Temp Walls		RIGGS	x	x																																	
Interior Demolition Building D		SOS	x	x		x	x	x	x	x																											
Interior Abatement Building D (NA)		NEW ROADS																																			
Interior Demolition Building E		SOS				x	x	x	x	x		x	x	x	x			x	x																		
Interior Abatement Building E		NEW ROADS				x	x	x	x	x		x	x	x	x			x	x	x	x	x															
Interior Demolition Building F		SOS																x	x	x	x	x															
Interior Abatement Building F		NEW ROADS																																			
<b>Foundation / Façade</b>																																					
Excavate for Foundations - Building D North and South		DERENZO	x	x		x	x																														
Form Concrete Foundations - Building D North and South		RIGGS	x	x		x	x	x	x	x		x	x	x	x																						
Rebar Delivery and Install - Building D		RIGGS	x	x		x	x	x	x	x																											
Pour Concrete/Strip- Building D		RIGGS	x					x	x	x		x						x																			
Backfill Foundations - Building D North and South		DERENZO									x		x					x	x	x																	
Exterior Façade Demolition - Building D North and South		SOS										x	x	x	x			x	x	x	x	x															
Excavate for Foundations - Building E North and South		DERENZO										x	x	x	x			x	x	x	x	x															
Form Concrete Foundations - Building E North and South		RIGGS										x	x	x	x			x	x	x	x	x															
Rebar Delivery and Install - Building E		RIGGS												x	x			x	x	x	x	x															
Pour Concrete/Strip - Building D		RIGGS																x			x	x	x														
Backfill Foundations - Building E North and South		DERENZO																																			
Exterior Façade Demolition - Building E		SOS																																			
Excavate for Foundations - Building F North and South		DERENZO																x	x	x	x	x															
Form Concrete Foundations - Building F North and South		RIGGS																																			
Pour Concrete/Strip - Building F																																					
Backfill Foundations - Building F																																					
<b>Temp Kitchen -</b>																																					
Demo Existing Stage		SOS																																			
Layout Plumbing and Trenching		NB Kenney	x	x		x																															
Sawcut and remove concrete floors		SOS				x	x	x	x	x																											
Excavation under floor as required		Derenzo								x																											
Frame Walls		Riggs									x		x	x	x																						
Rough MEP's In Wall/Overhead/Under Slab		Griffin / NB Kenney									x		x	x	x	x																					
Rough In Wall/Overhead/Underslab Inspections		Bldg Dept / BOH																x																			
Concrete Placement at Floors		Riggs																		x																	
Insulate and Drywall		Riggs																			x	x															
<b>Mock / Ups and Testing / Inspections</b>																																					
<b>Installation of Standing Mock Up</b>			x	x		x	x	x	x	x		x	x	x	x																						