



LINCOLN PUBLIC SCHOOL

Modular Classroom Trailers

4 Look Ahead Schedule for Job # 2020

7/2/2020

	wk#	Responsibility	7/2	7/3	7/4	7/6	7/7	7/8	7/9	7/10	7/11	7/13	7/14	7/15	7/16	7/17	7/18	7/20	7/21	7/22	7/23	7/24	7/25
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
Major Upcoming Events/Holidays																							
HOLD FOR POOL OPENING 7/6		TOL				x																	
Site Work																							
Strip to haul topsoil		DERENZO	x	x		x																	
Install stone tracking pads		DERENZO	x	x																			
Prep pads for trailers		DERENZO				x	x	x	x	x													
Site Utilities (grease trap, drainage, temp water line) South Site		DERENZO	x	x		x	x	x	x	x		x	x	x	x	x		x	x	x	x	x	
Eversource Trench		GRIFFIN	x	x		x	x	x	x	x		x	x	x	x	x		x	x	x	x	x	
Building H Prep for Ground Improvements (remove utilities)		DERENZO				x	x	x	x	x		x	x	x	x	x							
Building H Ground Improvements		DERENZO										x	x	x	x	x		x	x	x	x	x	
Building																							
Salvage Weathervane and Bell		RIGGS	x	x																			
Interior Demolition Building D		SOS	x	x																			
Interior Abatement Building D (NA)		NEW ROADS																					
Interior Demolition Building E		SOS	x	x		x	x	x	x	x													
Interior Abatement Building E		NEW ROADS	x			x	x	x	x	x		x	x	x									
Interior Demolition Building F		SOS				x	x	x	x	x		x	x	x	x	x							
Interior Abatement Building F		NEW ROADS													x	x		x	x	x	x	x	
Interior Demolition Building G		SOS																x	x	x	x	x	
Interior Abatement Building G		NEW ROADS																x	x	x	x	x	
Interior Demolition Building H		SOS																					
Hold for Abatement Building H		NEW ROADS																					
Bulk Abatement Complete - Phase 1		SOS																					
Foundation / Façade																							
Excavate for Foundations - Building D North and South		DERENZO																					
Form Concrete Foundations - Building D North		RIGGS	x	x																			
Pour Concrete/Strip- Building D		RIGGS	x	x																			
Backfill Foundations - Building D North		DERENZO				x	x	x															
Exterior Façade Demolition - Building D North and South		SOS	x	x		x	x	x	x	x		x	x	x	x	x							
Framing and Sheathing - Building D North		COLONY																x	x	x	x	x	
Excavate for Foundations - Building E North		DERENZO	x	x						x													
Form Concrete Foundations - Building E North		RIGGS	x	x		x	x	x	x	x													
Pour Concrete/Strip - Building E		RIGGS	x	x		x	x	x	x	x													
Backfill Foundations - Building E North		DERENZO										x	x	x	x	x							
Exterior Façade Demolition - Building E		SOS											x	x	x	x		x	x	x	x	x	
Frame and Sheath - Building E North		COLONY																					
Excavate for Foundations - Building F North		DERENZO	x	x		x	x	x	x	x													
Form Concrete Foundations - Building F North		RIGGS										x	x	x	x	x							
Pour Concrete/Strip - Building F		RIGGS																					
Backfill Foundations - Building F		DERENZO																					
Exterior Façade Demolition - Building F		SOS																					
Frame and Sheath - Building F North		COLONY																					
Excavate Foundations -Building H		DERENZO																					



LINCOLN PUBLIC SCHOOL

Modular Classroom Trailers

4 Look Ahead Schedule for Job # 2020

7/2/2020

	wk#	Responsibility	7/2	7/3	7/4	7/6	7/7	7/8	7/9	7/10	7/11	7/13	7/14	7/15	7/16	7/17	7/18	7/20	7/21	7/22	7/23	7/24	7/25
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
Form/Pour concrete foundations -Building H		RIGGS																					
Temp Kitchen -																							
Layout Plumbing and Trenching		NB Kenney	x	x																			
Sawcut and remove concrete floors		SOS	x	x																			
Excavation under floor as required		Derenzo				x	x																
Install underslab plumbing		NB Kenney						x	x	x		x	x										
Inspect Underslab Plumbing		Bldg DEPT												x									
Pour Concrete Trenches		RIGGS													x	x							
Install Misc Wall Framing		COLONY														x							
Rough MEPs in walls		WJGE																x	x	x	x		
Rough In Wall/Overhead/Underslab Inpsections		Bldg Dept / BOH																					x
Insulate/Drywall and Ceiling Grid		COLONY																					
Install Flooring Infill		CONSIGLI																					
Install Kitchen Equipment		TRI-MARK																					
3rd Party Inspection of equipment		LINCON																					
Mock / Ups and Testing / Inspections																							
Installation of Standing Mock Up		TRADES				x	x	x	x	x		x	x	x	x	x							
Concrete and Rebar		JTC	x			x	x	x	x	x		x	x	x	x	x							