



LINCOLN PUBLIC SCHOOL

Phase 1A June 2020 - August 2020

6 Look Ahead Schedule for Job # 2020

8/27/2020

Roadblock

Holiday

Milestone

Key Date

	wk#	Responsibility	8/27	8/28	8/29	8/31	9/1	9/2	9/3	9/4	9/5	9/7	9/8	9/9	9/10	9/11	9/12	9/14	9/15	9/16	9/17	9/18	9/19	9/21	9/22	9/23	9/24	9/25	9/26	9/28	9/29	9/30	10/1	10/2	10/3
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S

Major Upcoming Events/Holidays

Faculty Return - 8/27

Site Work

- Site Utilities (drainage) Adjacent to CCC trailers
- Restore Lawn Areas and Sidewalks South of Brooks/North Mods
- Retention Ponds - Phase 1
- Eversource Duct Bank - Lincoln Rd. to Hartwell SW corner
- Eversource Duct Bank - Ballfield Rd. to Loading Dock
- Building H Prep for Ground Improvements (Eversource /Dom Water)
- Building H Ground Improvements
- Building H Ground Improvements Prep for Grade Beams and Fdns
- Site Utilities (drainage, water) North of Brooks
- Subgrade remaining roadways and landscape areas

Building Interior

- Install Grade Beams Building D
- Underground Utilities Building D
- Underground Inspection Building D
- Install Braced Frames and Supplemental Steel Building D
- Backfill Underslab Utilities
- SOG Building D
- Layout Remaining Walls and Frame Walls Building D
- Layout / Install Overhead Rough Sprinkler/HVAC/Plumbing D
- Excavate Underground E
- Install Grade Beams Building E
- Install Braced Frames and Supplemental Steel Building E
- Underground Utilities Building E
- Underground Inspection Building E
- Backfill and SOG Building E
- Sawcut Slabs Building F/G
- Excavate Underground F/G
- Install Grade Beams F/G
- Install Braced Frames and Supplemental Steel Building F/G
- Underground Utilities Building F/G
- Underground Inspection Building F/G
- Backfill and SOG Building F/G

Roofing

- Strip Building D Existing Roof Sheathing and Blocking
- Install New Sheathing Building D High Roof(s)
- Install AVB Building D High Roof(s)
- Install Roof Blocking Building D High Roof(s)
- Install Supplemental Steel on D Roof
- Install Penthouse Framing / Sheathing

Foundation / Façade

- Exterior Façade Demolition - Building D North and South (High Roof)
- Framing and Sheathing - Building D North
- AVB - Building D North
- Install Masonry Façade - Building D North
- Backfill Foundations - Building E South (exclude piers and KW)
- Exterior Demolition - Building D Bell Tower



LINCOLN PUBLIC SCHOOL

Phase 1A June 2020 - August 2020

6 Look Ahead Schedule for Job # 2020

8/27/2020

	wk#	Responsibility	8/27	8/28	8/29	8/31	9/1	9/2	9/3	9/4	9/5	9/7	9/8	9/9	9/10	9/11	9/12	9/14	9/15	9/16	9/17	9/18	9/19	9/21	9/22	9/23	9/24	9/25	9/26	9/28	9/29	9/30	10/1	10/2	10/3		
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S		
Frame and Sheath - Building E North		COLONY	x	x																																	
AVB - Building E North		ARMANI				x	x	x	x	x			x	x	x	x																					
Install Masonry Façade - Building E North		MARMELLO																x	x	x	x	x		x	x	x	x	x		x	x	x	x	x			
Frame and Sheath - Building F North		COLONY	x	x		x	x	x	x	x			x	x	x	x																					
AVB - Building F North		ARMANI																x	x	x	x	x		x	x	x	x	x									
Excavate Foundations -Building H (EXISTING ONLY)		DERENZO	x																																		
Form/Pour concrete foundations -Building H		RIGGS	x	x		x	x	x	x	x																											
Damproof Building H (Existing ONLY)		ARMANI											x	x																							
Backfill Building H (Existing ONLY)		DERENZO												x	x	x																					
Exterior Façade Demolition Building H		SOS	x	x		x	x	x	x	x			x	x	x	x		x	x	x	x	x		x	x	x	x	x		x	x	x	x	x			
Temp Kitchen -																																					
BOH Punchlist Work		CONSIGLI	x	x																																	
Mock / Ups and Testing / Inspections																																					
Standing Mock Up Roof Framing		TRADES	x	x		x	x	x	x	x																											
Standing Mock Up AVB		TRADES				x	x	x	x	x																											
Standing Mock Up Roofing (sloped)		TRADES											x	x	x	x		x	x	x	x	x		x	x	x	x	x									
Standing Mock Up Masonry		TRADES																						x	x	x	x	x									
Concrete and Rebar Building H		JTC		x		x	x	x	x	x																											
RAPS		SMMA		x																																	
Concrete and Rebar Interior Slabs		JTC						x	x	x			x	x	x	x		x	x	x	x	x		x	x	x	x	x		x	x	x	x	x			
Structural Steel		JTC				x	x	x	x	x			x	x	x	x		x	x	x	x	x		x	x	x	x	x		x	x	x	x	x			
Backfill / Compaction		JTC				x	x	x	x	x			x	x	x	x		x	x	x	x	x		x	x	x	x	x		x	x	x	x	x			
MEP Shut Downs																																					