



**LINCOLN PUBLIC SCHOOL**  
**Phase 1 September 2020 - June 2021**  
**6 Look Ahead Schedule for Job # 2020**  
**9/24/2020**

	wk#	Responsibility	9/24	9/25	9/26	9/28	9/29	9/30	10/1	10/2	10/3	10/5	10/6	10/7	10/8	10/9	10/10	10/12	10/13	10/14	10/15	10/16	10/17	10/19	10/20	10/21	10/22	10/23	10/24	
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	
<b>Major Upcoming Events/Holidays</b>																														
		<b>TOL</b>																												
<b>Site Work</b>																														
Retention Ponds - Phase 1		DERENZO	x	x		x	x	x	x	x		x	x	x	x	x														
Eversource Duct Bank - Lincoln Rd. to Hartwell SW corner		GRIFFIN	x	x																										
Eversource Duct Bank - Maingate to Loading Dock		GRIFFIN	x	x		x	x	x	x	x																				
Building H Ground Improvements Prep for Grade Beams and Fdns		DERENZO																												
Site Utilities North of Brooks		DERENZO				x	x	x	x	x		x	x	x	x	x				x	x	x	x		x	x				
Subgrade remaining roadways and landscape areas		DERENZO																												
<b>Building Interior</b>																														
<b>Building D</b>																														
Underslab Plumbing Building D		NB KENNEY																												
Underground Inspection Building D		BLDG DEPT																												
Backfill Underslab Plumbing Building D		DERENZO																												
Underslab Electrical in Kitchen Building D		WJGE	x	x		x																								
Drill Dowels /Install Mesh at Kitchen Building D		RIGGS	x	x		x																								
SOG at Kitchen Building D		RIGGS					x	x																						
Layout Remaining Walls and Frame Walls Building D		COLONY	x	x		x	x	x	x	x		x	x																	
Rough Overhead Duct Work Building D South		Amanti	x	x		x	x	x	x	x																				
Rough Overhead Sprinkler Branch Lines Building D		JCI	x	x		x	x	x	x	x		x	x																	
Rough Overhead Plumbing Building D		NB KENNEY	x	x		x	x	x	x	x		x	x																	
Rough Overhead Electrical Building D		WJGE	x	x		x	x	x	x	x		x	x	x	x	x														
Rough In Wall MEP's		MEP's				x	x	x	x	x		x	x	x	x	x				x	x	x	x							
<b>Building E</b>																														
Excavate Underslab Plumbing Building E		DERENZO	x	x		x																								
Install Supplemental Steel Building E		SKY	x	x		x	x	x	x	x																				
Underground Utilities Building E		NB KENNEY	x	x		x	x	x	x	x		x																		
Underground Inspection Building E		BLDG DEPT											x																	
Install Grade Beam Building E		RIGGS								x																				
Backfill Underslab Trenching Building E		DERENZO											x	x																
Dowel and Mesh Trenches Building E		RIGGS												x	x															
SOG Trenches Building E		RIGGS												x	x															
Infill CMU Block at ETR Walls		MARMELLO																												
Layout Remaining Walls and Frame Walls Building E		COLONY												x	x	x				x	x	x	x		x	x				
Overhead Rough MEP'S		MEP's														x				x	x	x	x		x	x	x	x	x	
<b>Building E Addition</b>																														
Subgrade SOG Building E Addition		DERENZO																												
Install Structural Steel Building E Addition		SKY	x	x		x	x	x	x																					
Deck and Detail Structure Building E Addition		SKY	x	x		x	x	x	x	x		x																		
Underslab Plumbing Building E Addition (GT VENTS)		NB KENNEY					x	x	x			x	x	x																
Inspection Plumbing Building E Addition (GT VENTS)		NB KENNEY													x															
Backfill Plumbing Building E Addition		DERENZO													x	x														

**LINCOLN PUBLIC SCHOOL**

**Phase 1 September 2020 - June 2021**

**6 Look Ahead Schedule for Job # 2020**

**9/24/2020**

	wk#	Responsibility	9/24	9/25	9/26	9/28	9/29	9/30	10/1	10/2	10/3	10/5	10/6	10/7	10/8	10/9	10/10	10/12	10/13	10/14	10/15	10/16	10/17	10/19	10/20	10/21	10/22	10/23	10/24	
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	
<b>Roadblock</b>																														
<b>Holiday</b>																														
<b>Milestone</b>																														
<b>Key Date</b>																														
<b>Building E Addition</b>																														
Fine Grade SOG Buildign E Addition		DERENZO														X			X											
Underslab Vapor Barrier /Insulation Building E Addition		RIGGS																	X	X	X	X								
Install MESH and Dowels Building E Addition		RIGGS																		X	X									
Pour SOG Building E Addition		RIGGS																			X	X								
Layout Walls Building E Addition		Colony																				X		X	X	X	X	X		
Overhead Rough MEP'S		MEP's																					X	X	X	X	X			
<b>Building F/G</b>																														
Sawcut Slab for Underground Utilities		SOS	X																											
Excavate Underground F/G		DERENZO	X	X		X	X																							
Install Grade Beams F/G		RIGGS		X		X	X	X	X																					
Underground Utilities Building F/G		NB KENNEY		X		X	X	X	X																					
Underground Inspection Building F/G		BLDG DEPT							X																					
Backfill Underslab Plumbing Building F/G		DERENZO							X	X		X	X	X																
Dowel and Mesh Trenches Building F/G		RIGGS												X	X	X														
SOG Trenches Building F/G		RIGGS														X			X											
Install Supplemental Steel Building F/G		SKY														X			X	X	X	X		X						
Layout Walls Building F/G		SKY																	X	X	X	X		X						
Overhead Rough MEP'S		MEP's																					X	X	X	X	X			
<b>Building H</b>																														
Layout and Sawcut Slabs		SOS	X	X																										
Remove concrete slabs at trenching and recessed areas		SOS	X	X		X	X	X																						
Excavate underslab plumbing building H		DERENZO							X	X		X																		
Install Underslab Plumbing building H		NB KENNEY										X	X	X	X	X			X											
Inspection Underslab Plumbing building H		NB KENNEY																	X											
Backfill Underslab Plumbing building		DERENZO																	X	X	X									
Fine grade for slab depressions building H		DERENZO																												
SOG building H		RIGGS																												
Install Supplemental Steel Building H		Sky										X	X	X	X	X														
<b>Building H Addition</b>																														
See below																														
<b>Roofing</b>																														
Strip Building D Existing Roof Sheathing and Blocking		Greenwood																												
Install New Sheathing Building D High Roof(s)		Greenwood	X	X		X	X	X	X	X		X	X	X																
Install AVB Building D High Roof(s)		Greenwood	X	X		X	X	X	X	X		X	X	X																
Install Roof Blocking Building D High Roof(s)		Colony	X	X		X	X	X	X	X		X																		
Install Supplemental Steel on D Roof		SKY																												
Pull Back/Cut out Membrane for Penthouse and Roof curbs D Rf		Greenwood	X	X																										
Install Penthouse Framing / Sheathing		Colony	X	X		X	X	X	X	X		X																		
Remove existing membrane and install new roofing Bldg D		Greenwood	X	X		X	X	X	X	X		X	X	X	X	X														
Install Roof Blocking and Curbs building E		Greenwood	X	X		X	X																							
Remove existing membrane and install new roofing Bldg E		Greenwood				X	X	X	X	X		X	X	X	X	X														
Install Roof Blocking and Curbs building F		Greenwood							X	X		X	X	X	X	X														
Remove existing membrane and install new roofing Bldg G		Greenwood												X	X	X				X	X									
Install Roof Blocking and Curbs building G		Greenwood												X	X	X				X	X									



LINCOLN PUBLIC SCHOOL  
 Phase 1 September 2020 - June 2021  
 6 Look Ahead Schedule for Job # 2020  
 9/24/2020

	wk#	Responsibility	9/24	9/25	9/26	9/28	9/29	9/30	10/1	10/2	10/3	10/5	10/6	10/7	10/8	10/9	10/10	10/12	10/13	10/14	10/15	10/16	10/17	10/19	10/20	10/21	10/22	10/23	10/24
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
<b>Foundation / Façade</b>																													
<b>Building D</b>																													
Framing and Sheathing - Building D North (patch at beams)		COLONY																											
AVB - Building D North		ARMANI	x	x		x	x	x	x	x																			
Framing and Sheathing - Building D South		COLONY	x	x		x	x																						
AVB - Building D South		ARMANI							x	x		x	x	x															
Install Masonry Façade - Building D North		MARMELLO							x	x		x	x	x	x	x													
Install Masonry Façade - Building D South		MARMELLO																		x	x	x	x						
Backfill Foundations - Building E South (exclude piers and KW)		DERENZO																											
<b>Building E</b>																													
Parging Existing Exterior Walls - Building E		MARMELLO	x	x																									
AVB - Building E North		ARMANI				x	x	x	x	x																			
Install Masonry Façade - Building E North		MARMELLO										x	x	x	x	x													
Install Masonry Façade - Building E South																													
<b>Building F</b>																													
AVB - Building F North (depends on parging release)		ARMANI																											
<b>Building H</b>																													
Form/Pour concrete foundations -Building H (Existing Only )		RIGGS																											
Damproof Building H (Existing ONLY)		ARMANI																											
Backfill Building H (Existing ONLY)		DERENZO																											
Exterior Façade Demolition Building H (abatement dependent)		SOS	x	x		x	x	x	x	x		x	x	x	x	x													
<b>Building H Addition</b>																													
Excavate 2-sided walls (south end)		DERENZO																											
FPS 2-sided walls (south end )		RIGGS	x	x																									
Excavate Grade Beams (South End)		DERENZO																											
FPS Grade Beams (South End )		RIGGS	x	x		x	x	x																					
Excavate 2-sided Walls (North End)		DERENZO							x	x		x	x	x	x														
FPS-2 sided Walls ( North End )		RIGGS																											
Excavate Spead Footings		DERENZO	x	x		x	x	x	x	x											x	x							
FPS Spread Footings		RIGGS										x	x	x															
Backfill /Subgrade SOG		DERENZO																											
Deliver and Set Structural Steel		SKY																											
<b>Temp Kitchen -</b>																													
Install Millwork Panels		RIGGS																											
<b>Mock / Ups and Testing / Inspections</b>																													
<b>Standing Mock Up Roof Framing</b>		TRADES																											
<b>Standing Mock Up AVB</b>		TRADES																											
<b>Standing Mock Up Roofing (sloped )</b>		TRADES	x	x		x	x	x	x	x																			
<b>Standing Mock Up Masonry</b>		TRADES	x	x		x	x	x																					
Concrete and Rebar Building H		JTC																											
RAPS		SMMA																											



LINCOLN PUBLIC SCHOOL

Phase 1 September 2020 - June 2021

6 Look Ahead Schedule for Job # 2020

9/24/2020

	wk#	Responsibility	9/24	9/25	9/26	9/28	9/29	9/30	10/1	10/2	10/3	10/5	10/6	10/7	10/8	10/9	10/10	10/12	10/13	10/14	10/15	10/16	10/17	10/19	10/20	10/21	10/22	10/23	10/24
			TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S	M	T	W	TR	F	S
Concrete and Rebar Interior Slabs		JTC	x	x		x	x	x	x	x																			
Structural Steel		JTC	x	x		x	x	x	x	x																			
Backfill / Compaction		JTC	x	x		x	x	x	x	x																			
MEP Shut Downs																													

This file contains sensitive information