



| | | LINCOLN PUBLIC SCHOOL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|----------------------------------------------------------------------|-------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|---|---|---|---|---|---|---|---|---|---|---|---|--|---|---|---|---|---|--|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|--|
| | | Phase 1A June 2020 - August 2020 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 6 Look Ahead Schedule for Job # 2020 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 7/16/2020 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Roadblock | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Holiday | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Milestone | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Key Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | Responsibility | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | w/16 w/17 w/18 w/20 w/21 w/22 w/23 w/24 w/25 w/27 w/28 w/29 w/30 w/31 8/1 8/3 8/4 8/5 8/6 8/7 8/8 8/10 8/11 8/12 8/13 8/14 8/15 8/17 8/18 8/19 8/20 8/21 8/22 8/24 8/25 8/26 8/27 8/28 8/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | TR F S M T W TR F S M T W TR F S M T W TR F S M T W TR F S M T W TR F S | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Major Upcoming Events/Holidays | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HOLD FOR POOL OPENING | | TOL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Strip to haul topsoil | DERENZO | x | x | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prep pads for trailers | DERENZO | | x | | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Trailers | William Scottsman | | | | | | | x | x | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Power to Trailers | WJGE | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Water Line to Town Pool | DERENZO | x | x | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Site Utilities (grease trap, drainage, water line) South Side Brooks | DERENZO | x | x | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Site Utilities (Drainage) Smith East Lawn | DERENZO | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | |
| Restore Smith East Lawn | DERENZO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | |
| Eversource Trench | GRIFFIN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Building H Prep for Ground Improvements (Eversource /Dom Water) | DERENZO | x | x | x | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Building H Ground Improvements | DERENZO | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | |
| Building Interior | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Salvage Bell | RIGGS | | | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building D | SOS/MEP's | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building D (NA) | NEW ROADS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building E | SOS/MEP's | x | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building E | NEW ROADS | x | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building F | SOS/MEP's | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building F | NEW ROADS | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building G | SOS/MEP's | | | | x | x | x | x | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building G | NEW ROADS | | | | x | x | x | x | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building H | SOS/MEP's | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Hold for Abatement Building H | NEW ROADS | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Bulk Abatement Complete - Phase 1 (8/3) | SOS | | | | | | | | | | | | | | | | x | | | | | | | | | | | | | | | | | | | | | |
| Sawcut Slabs Building D | SOS | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate Underground D | DERENZO | | | | | | | x | x | x | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Underground Utilities Building D | NB KENNEY | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Underground Inspection Building D | BLDG DEPT | | | | | | | | | | | | | | | | | | | | | | x | x | x | | | | | | | | | | | | | |
| SOG Building D | RIGGS | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | |
| Layout and Frame Walls Building D | COLONY | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | |
| Sawcut Slabs Building E | SOS | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate Underground E | DERENZO | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Underground Utilities Building E | NB KENNEY | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | |
| Sawcut Slabs Building F/G | SOS | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Excavate Underground F/G | DERENZO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Underground Utilities Building F/G | NB KENNEY | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | |
| Foundation / Façade | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Backfill Foundations - Building D North | DERENZO | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Exterior Façade Demolition - Building D North and South | SOS | | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Framing and Sheathing - Building D North | COLONY | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | |
| Backfill Foundations - Building E North | DERENZO | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Exterior Façade Demolition - Building E | SOS | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Frame and Sheath - Building E North | COLONY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form Concrete Foundations - Building F North | RIGGS | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pour Concrete/Strip - Building F | RIGGS | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Backfill Foundations - Building F | DERENZO | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | |
| Exterior Façade Demolition - Building F | SOS | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | |
| Frame and Sheath - Building F North | COLONY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate Foundations -Building H | DERENZO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form/Pour concrete foundations -Building H | RIGGS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Kitchen - | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install underslab plumbing | NB Kenney | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



LINCOLN PUBLIC SCHOOL

Phase 1A June 2020 - August 2020

6 Look Ahead Schedule for Job # 2020

7/16/2020

| | wk# | Responsibility | 7/16 | 7/17 | 7/18 | 7/20 | 7/21 | 7/22 | 7/23 | 7/24 | 7/25 | 7/27 | 7/28 | 7/29 | 7/30 | 7/31 | 8/1 | 8/3 | 8/4 | 8/5 | 8/6 | 8/7 | 8/8 | 8/10 | 8/11 | 8/12 | 8/13 | 8/14 | 8/15 | 8/17 | 8/18 | 8/19 | 8/20 | 8/21 | 8/22 | 8/24 | 8/25 | 8/26 | 8/27 | 8/28 | 8/29 | | | | | |
|------------------------------------------------|-----|-----------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|-----|-----|-----|-----|-----|-----|-----|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|--|--|--|--|--|
| | | | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | | | | | |
| Inspect Underslab Plumbing | | Bldg DEPT | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pour Concrete Trenches | | RIGGS | | | | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Misc Wall Framing | | COLONY | | | | | | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough MEPs in walls | | WJGE | | | | | | | | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough In Wall/Overhead | | Bldg Dept / BOH | | | | | | | | | | | | | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Insulate/Drywall and Ceiling Grid | | COLONY | | | | | | | | | | | | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Flooring Infill | | CONSIGLI | | | | | | | | | | | | | | | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install Kitchen Equipment | | TRI-MARK | | | | | | | | | | | | | | | | | | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | |
| 3rd Party Inspection of equipment | | LINCON | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | | | | | | | | | | | | | | | | |
| Turn over kitchen to TOL (BOH INSPECTION 8/18) | | CONSIGLI | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Mock / Ups and Testing / Inspections | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Installation of Standing Mock Up | | TRADES | | | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | |
| Concrete and Rebar | | JTC | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | |
| MEP Shut Downs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HVAC - SMITH BOILERS SHUT DOWN -7/24 COMPLETE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |