CONSIGLI
Est. 1905

**LINCOLN PUBLIC SCHOOL**

**Modular Classroom Trailers**

***4 Look Ahead Schedule for Job # 2020***

***6/24/2020***

**Roadblock**
**Holiday**
**Milestone**
**Key Date**

| | wk# | Responsibility | 6/24 W | 6/25 TR | 6/26 F | 6/27 S | 6/29 M | 6/30 T | 7/1 W | 7/2 TR | 7/3 F | 7/4 S | 7/6 M | 7/7 T | 7/8 W | 7/9 TR | 7/10 F | 7/11 S | 7/13 M | 7/14 T | 7/15 W | 7/16 TR | 7/17 F | 7/18 S | 7/20 M | 7/21 T | 7/22 W | 7/23 TR | 7/24 F | 7/25 S | 7/27 M | 7/28 T | 7/29 W | 7/30 TR | 7/31 F | 8/1 S | 8/3 M | 8/4 T | 8/5 W | 8/6 TR | 8/7 F | 8/8 S |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Major Upcoming Events/Holidays** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **HOLD FOR POOL OPENING 7/6** | | **TOL** | | | | | | | | | | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Site Work** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Strip and Haul Topsoil | | DERENZO | x | x | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Grind and proof roll existing asphalt within fence line | | DERENZO | | | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sawcut asphalt at drainage lines outside of site fence (ballfield rd) | | DERENZO | | | x | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install tracking pads at parking lot | | DERENZO | | | | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prep Trailer Pad | | DERENZO | | | | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Utilities (drainage, sewer, water) | | DERENZO | | | | | x | x | x | x | | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | |
| Eversource Trench | | GRIFFIN | x | x | x | | x | x | x | x | | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | |
| Building H Prep for Ground Improvements (relocate utilities ) | | DERENZO | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | |
| Building H Ground Improvements | | DERENZO | | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | |
| **Building** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Protection Walls and Millwork | | RIGGS | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temp Protect Skylight Openings | | RIGGS | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Salvage Weathervane and Bell | | RIGGS | | | | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building D | | SOS | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building D (NA) | | NEW ROADS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building E | | SOS | x | x | x | | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building E | | NEW ROADS | x | x | x | | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Interior Demolition Building F | | SOS | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | |
| Interior Abatement Building F | | NEW ROADS | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | |
| Interior Demolition Building G/H | | SOS | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | |
| Interior Abatement Building G/H | | NEW ROADS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | |
| Bulk Abatement Complete - PHASE 1 | | SOS/NEW ROADS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | | | | | |
| **Foundation / Façade** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate for Foundations - Building D North and South | | DERENZO | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form Concrete Foundations - Building D North | | RIGGS | x | x | x | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rebar Delivery and Install - Building D | | RIGGS | x | x | x | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pour Concrete/Strip- Building D | | RIGGS | | x | x | | x | x | x | x | | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Backfill Foundations - Building D North | | DERENZO | | | | | | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Exterior Façade Demolition - Building D North and South | | SOS | x | x | x | | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Frame and Sheath Exterior Walls - Building D North | | COLONY | | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | | | | | | | | | | | | | |
| Form Concrete Foundations - Building D South | | RIGGS | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | |
| Backfill Foundations - Building D South | | DERENZO | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | |
| Install Stee at Old Dormers - Building D South | | SKY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | |
| Frame and Sheath Exterior Walls - Buiding D South | | COLONY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | x | x | x | x | x | |
| Excavate for Foundations - Building E North | | DERENZO | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form Concrete Foundations - Building E North | | RIGGS | | | | | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rebar Delivery and Install - Building E | | RIGGS | | | | | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pour Concrete/Strip - Building E | | RIGGS | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Backfill Foundations - Building E North | | DERENZO | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | |
| Exterior Façade Demolition - Building E | | SOS | | | | | | | | | | | | | | | | | | x | x | x | x | | | | | | | | | | | | | | | | | | | |
| Excavate for Foundations - Building F North and South | | DERENZO | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Form Concrete Foundations - Building F North and South | | RIGGS | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | |
| Pour Concrete/Strip - Building F | | RIGGS | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | |
| Backfill Foundations - Building F | | DERENZO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | |
| Exterior Façade Demolition - Building F | | SOS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | |
| **Temp Kitchen -** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Demo Existing Stage | | **SOS** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Layout Plumbing and Trenching | | **NB Kenney** | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Scan Floors for underslab utilities | | **GPR** | | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sawcut and remove concrete floors | | **SOS** | | | | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavattion under floor as required | | **Derenzo** | | | | | | | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough Underslab Plumbing | | **NB Kenney** | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough MEP's In Wall/Overhead/Under Slab | | **Griffin / NB Kenney** | | | x | | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rough In Underslab / TOL and BOH | | **Bldg Dept / BOH** | | | | | | | | | | | x | | | | x | | | | | | | | | | | | | | | | | | | | | | | | | |
| Concrete Placement at Floors | | **Riggs** | | | | | | | | | | | | | | | | | x | x | | | | | | | | | | | | | | | | | | | | | | |
| Frame Walls | | **Colony** | | | | | | | | | | | | | | | | | | | x | x | x | | | | | | | | | | | | | | | | | | | |

CONSIGLI
Est. 1905

**LINCOLN PUBLIC SCHOOL**

**Modular Classroom Trailers**

***4 Look Ahead Schedule for Job # 2020***

***6/24/2020***

| | | |
|---|---|---|
| | | **Roadblock** |
| | | **Holiday** |
| | | **Milestone** |
| | | **Key Date** |

| | ***wk#*** | ***Responsibility*** | 6/24 | 6/25 | 6/26 | 6/27 | 6/29 | 6/30 | 7/1 | 7/2 | 7/3 | 7/4 | 7/6 | 7/7 | 7/8 | 7/9 | 7/10 | 7/11 | 7/13 | 7/14 | 7/15 | 7/16 | 7/17 | 7/18 | 7/20 | 7/21 | 7/22 | 7/23 | 7/24 | 7/25 | 7/27 | 7/28 | 7/29 | 7/30 | 7/31 | 8/1 | 8/3 | 8/4 | 8/5 | 8/6 | 8/7 | 8/8 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S | M | T | W | TR | F | S |
| Rough In Wall MEP | | **Griffin/NB Kenney** | | | | | | | | | | | | | | | | | | | x | x | x | | | | | | | | | | | | | | | | | | | |
| Insulate and board walls | | **Colony** | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | | | | | | | |
| Install door frames and countertops | | **Colony** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | x | x | | | | | | | |
| Infill flooring | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | | | | |
| Install Kitchen Equipment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | x | |
| Kitchen Inspection BOH (8/13) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Mock / Ups and Testing / Inspections** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| **Installation of Standing Mock Up** | | | | | | | x | x | x | x | | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | | x | x | x | x | x | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |